



September 16, 2016

City of Ottawa
 Rail Implementation Office
 110 Laurier Avenue West,
 Ottawa, ON, K1P 1J1
 Mail Code: 23-10

Our Reference:	RTG-OTT-10-2-LET-0300
OLRT Reference:	OLR-RTG-10-2-LET-0541

Attention: Steven Cripps
 Director, Rail Implementation Office

Subject: Updated Works Schedule Following Rideau Station Sinkhole Event

Dear Mr. Cripps,

Please see the attached letter from OLRT-C which provides a revised Works Schedule reflecting the consequences of the June sinkhole event.

Please note that this schedule has been generated as a function of the current means and methods, and is based on no prior mitigation, which we recognize we have an obligation to implement.


The intent is to formally advise the City of the ramifications of the sinkhole while we continue in our efforts to explore and implement mitigation strategies.

Yours truly,

Antonio Estrada, CEO
 Rideau Transit Group General Partnership

cc.: Gary Craig
 Claudio Colaiacovo
 Richard Holder
 Lorne Gray
 Eugene Creamer
 Humberto Ferrer
 Tim Stewart
 Peter Lauch
 Paul Tetreault
 Fabien Caillette
 François Poirier

RIDEAU TRANSIT GROUP
 GROUPE DE TRANSPORT RIDEAU



OLRT Constructors

1600 Carling Avenue,
 Suite 450,
 Ottawa, Ontario
 K1Z 1G3

Rideau Transit Group
 1545 Carling Avenue, Suite 406
 Ottawa, Ontario
 K1Z 8P9

September 16, 2016

Our Ref.	OLR-RTG-10-2-LET-0541
City Ref.	
Project Agreement Ref.	

Attention: Antonio Estrada
 Chief Executive Officer

Subject: Updated Works Schedule following the Rideau Street Sinkhole

Dear Mr. Estrada,

OLRT-C has resumed tunnel excavation works and ground improvement measures under the Rideau Street sinkhole at the beginning of August 2016.

Our current evaluation of the sinkhole impacts are reflected in the attached updated Works Schedule. Excavation is expected to be completed by the end of December 2016 which represents a 6-month delay to our excavation activities. This delay is dependent on planned efficiencies including the production and effectiveness of our ground improvement measures.

The unmitigated delay on Revenue Service Availability is estimated to be over 5 months.

In accordance with the Construction Contract and the Project Agreement, OLRT-C will take commercially reasonable steps to mitigate the consequences of the sinkhole event upon the performance of its obligations.

Should you have any questions, or require any additional information in this regard, please do not hesitate to contact the undersigned.

Sincerely,

BUREAU TRANSIT GROUP
GROUPE DE TRANSPORT IDEAU



A handwritten signature in black ink, appearing to read 'D. Whyte', is written over a horizontal line.

For

David Whyte
Project Director
DWW/CW//DC

- CC: Antonio Estrada
- Humberto Ferrer
- Tim Stewart
- Roger Schmidt
- Paul Tetreault
- Peter Lauch
- Gonzalo Gomeza
- Francois Poirier



OLRT Constructors/Constructeurs - Confederation Line Project Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May 2016 Start	May 2016 Finish	2016												2017												2018												2019	
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov	D	Jan	F					
P.PRC.STA-201.1000	Lyon / Parliament / Rideau Station - Exterior Cladding Subcontractor Selection	175	21-Jan-16 A	22-Dec-16	-31	21-Jan-16	29-Sep-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Mechanical		161	12-May-16 A	31-Jan-17	2	12-May-16	03-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-202.1000	Station Package #2 (Lyon/East/Rideau) - Mechanical Procurement	161	12-May-16 A	31-Jan-17	2	12-May-16	03-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Electrical		191	26-Feb-16 A	03-Feb-17	-1	26-Feb-16	28-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-203.1000	Station Package #2 (Lyon/East/Rideau) - Electrical Procurement	191	26-Feb-16 A	03-Feb-17	-1	26-Feb-16	28-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Finishes - Masonry		143	17-May-16 A	08-Dec-16	-4	17-May-16	17-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-204.1000	Station Package #2 (Lyon/East/Rideau) - Finishes Procurement	105	17-May-16 A	08-Dec-16	-4	17-May-16	17-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-204.1040	Enable Site Works Subject to S.Drawing/Approval/Fabricate/Delivery at Lyon/Parliament/Rideau Station - Finishing Works	0		08-Dec-16	-4		17-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Finishes - Ceiling		178	17-Feb-16 A	31-Oct-16	25	17-Feb-16	31-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-205.1000	Station Package #2 (Lyon/East/Rideau) - FFE & Special Construction Procurement	178	17-Feb-16 A	31-Oct-16	25	17-Feb-16	31-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Station Package #3 - Tremblay		0	02-Aug-16 A	02-Aug-16 A		30-Aug-16	30-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Tremblay - Finishes Ceiling		0	02-Aug-16 A	02-Aug-16 A		30-Aug-16	30-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-310.1060	Enable Site Works Subject to Fabricate & Delivery at Tremblay Station - Ceiling	0		02-Aug-16 A			30-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Station Package #4 - St Laurent / Cyrville / Blair		253	29-Jul-15 A	29-Jul-16 A		29-Jul-15	29-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
St Laurent / Cyrville / Blair - Finishes Ceiling		253	29-Jul-15 A	29-Jul-16 A		29-Jul-15	29-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-410.1000	St.Laurent/Cyrville/Blair Stations - Ceiling Construction Subcontractor Selection	253	29-Jul-15 A	29-Jul-16 A		29-Jul-15	29-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-410.1060	Enable Site Works Subject to Fabricate & Delivery at St.Laurent/Cyrville/Blair Stations - Ceiling	0		29-Jul-16 A			29-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Station Package #5 - uOttawa / Lees		226	21-Jan-16 A	12-Dec-16	-40	21-Jan-16	12-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
uOttawa / Lees - Structure		128	21-Jan-16 A	22-Jul-16 A		21-Jan-16	22-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-505.1000	uOttawa/Lees Stations - Structure Subcontractor Selection	128	21-Jan-16 A	22-Jul-16 A		21-Jan-16	22-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
uOttawa / Lees - Exterior Cladding		174	22-Feb-16 A	28-Oct-16	-29	22-Feb-16	28-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-506.1000	uOttawa/Lees Stations - Exterior Cladding Subcontractor Selection	174	22-Feb-16 A	28-Oct-16	-29	22-Feb-16	28-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
uOttawa / Lees - Mechanical		185	22-Feb-16 A	04-Nov-16	-15	22-Feb-16	14-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-507.1000	uOttawa/Lees Stations - Mechanical Works Subcontractor Selection	185	22-Feb-16 A	04-Nov-16	-15	22-Feb-16	14-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
uOttawa / Lees - Electrical		185	22-Feb-16 A	04-Nov-16	-15	22-Feb-16	14-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-508.10000	uOttawa/Lees Stations - Electrical Works Subcontractor Selection	185	22-Feb-16 A	04-Nov-16	-15	22-Feb-16	14-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
uOttawa / Lees - Finishes Masonry		111	21-Mar-16 A	26-Aug-16	14	21-Mar-16	26-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-509.1000	uOttawa/Lees Stations - Finishing Works Subcontractor Selection	111	21-Mar-16 A	26-Aug-16	14	21-Mar-16	26-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
uOttawa / Lees - Finishes Ceiling		185	21-Mar-16 A	12-Dec-16	-40	21-Mar-16	12-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-510.1000	uOttawa/Lees Stations - Ceiling Construction Subcontractor Selection	185	21-Mar-16 A	12-Dec-16	-40	21-Mar-16	12-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Station Package #6 - Tunney's / Bayview / Pimisi		219	26-Jan-16 A	06-Dec-16	25	26-Jan-16	06-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Tunney's / Bayview / Pimisi - Structure		136	26-Jan-16 A	09-Aug-16 A		26-Jan-16	09-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-605.1000	Tunney's/Bayview/Pimisi Stations - Structure Subcontractor Selection	136	26-Jan-16 A	09-Aug-16 A		26-Jan-16	09-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Tunney's / Bayview / Pimisi - Exterior Cladding		123	13-May-16 A	08-Nov-16	0	13-May-16	08-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
P.PRC.STA-606.1000	Tunney's/Bayview/Pimisi Stations - Exterior Cladding Subcontractor Selection	123	13-May-16 A	08-Nov-16	0	13-May-16	08-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Tunney's / Bayview / Pimisi - Mechanical		190	26-Feb-16 A	25-Nov-16	24	26-Feb-16	25-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		Rev 2.3 (Apr.2016)
	Remaining Work		Last Month Status				

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project

Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May,2016 Start	May,2016 Finish	2016												2017												2018												2019	
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov	D	Jan	F					
P.PRC.STA-607.1000	Tunney's/Bayview/Pimisi Stations - Mechanical Works Subcontractor Selection	190	26-Feb-16 A	25-Nov-16	24	26-Feb-16	25-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
Tunney's / Bayview / Pimisi - Electrical		175	26-Feb-16 A	04-Nov-16	39	26-Feb-16	04-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.STA-608.1000	Tunney's/Bayview/Pimisi Stations - Electrical Works Subcontractor Selection	175	26-Feb-16 A	04-Nov-16	39	26-Feb-16	04-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
Tunney's / Bayview / Pimisi - Finishes Masonry		123	13-May-16 A	08-Nov-16	45	13-May-16	08-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.STA-609.1000	Tunney's/Bayview/Pimisi Stations - Finishing Works Subcontractor Selection	123	13-May-16 A	08-Nov-16	45	13-May-16	08-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
Tunney's / Bayview / Pimisi - Finishes Ceiling		143	13-May-16 A	06-Dec-16	25	13-May-16	06-Dec-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.STA-610.1000	Tunney's/Bayview/Pimisi Stations - Ceiling Construction Subcontractor Selection	143	13-May-16 A	06-Dec-16	25	13-May-16	06-Dec-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
TSCC Ductbank Works		35	18-Jul-16 A	31-Aug-16	83	18-Jul-16	06-Sep-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.STA-102.1100	Provision for Shop drawings / Review / Approval at Control Centre (TSCC) MSF - Ductbank to 875 Belfast	35	18-Jul-16 A	31-Aug-16	83	18-Jul-16	06-Sep-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.STA-102.1110	Enable Site Works Subject to Shop Drawing / Approval at Control Centre (TSCC) MSF - Ductbank to 875 Belfast	0		31-Aug-16	83		06-Sep-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
SYSTEMS PROCUREMENT AND SUPPLY		647	01-Aug-14 A	02-Mar-17	24	05-Aug-14	17-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
Equipment Supplier Selection		647	01-Aug-14 A	02-Mar-17	64	05-Aug-14	17-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
Trackwork Suppliers Selection & Procurement		538	01-Aug-14 A	19-Aug-16 A	538	05-Aug-14	23-Sep-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TRK.1005	SW - Trackwork Procurement (Stage 2)	538	01-Aug-14 A	19-Aug-16 A	538	05-Aug-14	23-Sep-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
Communication System Suppliers Selection		117	22-Feb-16 A	15-Nov-16	0	22-Feb-16	08-Aug-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
YCC/BCC Console Supply Contract		117	22-Feb-16 A	15-Nov-16	0	22-Feb-16	08-Aug-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-COM.9545	YCC/BCC Console Supplier Selection and Procurement Summary	117	22-Feb-16 A	15-Nov-16	0	22-Feb-16	08-Aug-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
Tunnel Ventilation System Procurement		114	19-Sep-16	02-Mar-17	64	13-Jun-16	17-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
TVS Fans		66	07-Nov-16	10-Feb-17	78	13-Jun-16	07-Nov-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.1080	Fabricate & Delivery for St.Laurent Station Fans	0	07-Nov-16		99	13-Jun-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5110	Fabricate & Delivery for St.Laurent Tunnel Fans	0	07-Nov-16		99	13-Jun-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5120	Fabricate & Delivery for Lyon Station Fans	0	09-Feb-17		61	15-Aug-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5130	Fabricate & Delivery for Parliament Station Fans	0	09-Feb-17		79	12-Sep-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5140	Fabricate & Delivery for Rideau Station Fans	0	09-Feb-17		59	03-Oct-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5150	Fabricate & Delivery for East Portal Tunnel Fans	0	09-Feb-17		59	24-Oct-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5160	Fabricate & Delivery for West Portal Tunnel Fans	0	10-Feb-17		60	07-Nov-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
TVS Dampers		72	28-Oct-16	10-Feb-17	78	31-Aug-16	17-Oct-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.2080	Enable Site Works Subject to Fabricate & Delivery for St.Laurent Station Dampers for Tunnel Ventilation	0	28-Oct-16		105	31-Aug-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5170	Enable Site Works Subject to Fabricate & Delivery for Lyon Station Dampers for Tunnel Ventilation	0	09-Feb-17		61	31-Aug-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5180	Enable Site Works Subject to Fabricate & Delivery for Parliament Station Dampers for Tunnel Ventilation	0	09-Feb-17		79	19-Sep-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.5190	Enable Site Works Subject to Fabricate & Delivery for Rideau Station Dampers for Tunnel Ventilation	0	10-Feb-17		58	17-Oct-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
TVS PLC		80	19-Sep-16	13-Jan-17	98	13-Jun-16	19-Oct-16	[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	
P.PRC.SYS-TVS.3080	Enable Site Works Subject to Fabricate & Delivery for TVS Programmable Logic Controllers (PLC) - St.Laurent Station	0	19-Sep-16		133	13-Jun-16		[Gantt Bar]												[Gantt Bar]												[Gantt Bar]												[Gantt Bar]	

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		Last Month Status
	Remaining Work		Rev 2.3 (Apr.2016)				

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project

Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May,2016 Start	May,2016 Finish	2016												2017												2018												2019	
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov	D	Jan	F					
C.GWC.GS2-002.1210	Lyon Station Final Lining - Waterproofing, L Walls, Intermediate Slab	241	07-Aug-15 A	01-Dec-16	-7	07-Aug-15	21-Jul-16																																						
C.GWC.GS2-002.1220	Lyon Station Final Lining - Arch Waterproofing, Rebar Installation	82	06-Apr-16 A	07-Oct-16	-7	06-Apr-16	02-Aug-16																																						
C.GWC.GS2-002.1230	Lyon Station Final Lining - Arch Formwork & Concrete	61	19-May-16 A	28-Oct-16	-7	19-May-16	16-Aug-16																																						
C.GWC.GS2-003.1240	Parliament Station Final Lining - Waterproofing, L Walls, Intermediate Slab	88	27-Apr-16 A	23-Feb-17	-90	27-Apr-16	31-Aug-16																																						
C.GWC.GS2-003.1250	Parliament Station Final Lining - Arch Waterproofing, Rebar Installation	46	06-Jan-17	13-Mar-17	-90	22-Jul-16	27-Sep-16																																						
C.GWC.GS2-003.1260	Parliament Station Final Lining - Arch Formwork & Concrete	69	16-Jan-17	24-Apr-17	-90	03-Aug-16	04-Nov-16																																						
C.GWC.GS2-004.3050	Rideau Station Final Lining - Waterproofing, L Walls	91	03-May-16 A	04-Apr-17	-111	03-May-16	12-Sep-16																																						
C.GWC.GS2-004.3060	Rideau Station Final Lining - Arch Waterproofing, Rebar Installation	58	10-Feb-17	04-May-17	-111	25-Jul-16	17-Oct-16																																						
C.GWC.GS2-004.3070	Rideau Station Final Lining - Arch Formwork & Concrete & Intermediate Slab	61	28-Feb-17	25-May-17	-111	10-Aug-16	04-Nov-16																																						
C.GWC.GS5-005.5080	TPSS #3 Civil Works Complete (Including Ductbanks)	0	26-May-17		-3	07-Nov-16																																							
STATION ENTRANCES		733	10-Nov-14 A	11-Oct-17	265	10-Nov-14	26-May-17																																						
Lyon Station Entrances, Utilities, Ventilation Shafts		566	02-Feb-15 A	03-May-17	375	02-Feb-15	03-May-17																																						
Lyon West TVS Shaft		282	29-Feb-16 A	11-Apr-17	35	29-Feb-16	27-Jan-17																																						
C.GWC.GS2-002.1160	Lyon Station West TVS Shaft	231	29-Feb-16 A	11-Apr-17	35	29-Feb-16	27-Jan-17																																						
C.GWC.GS2-002.1330	Lyon Station West TVS Shaft - Rock Removal, Rock Shoring	14	31-Oct-16	17-Nov-16	35	17-Aug-16	06-Sep-16																																						
C.GWC.GS2-002.1340	Lyon Station West TVS Shaft - Concrete	80	18-Nov-16	15-Mar-17	35	07-Sep-16	30-Dec-16																																						
C.GWC.GS2-002.1350	Lyon Station West TVS Shaft - Final Works	19	16-Mar-17	11-Apr-17	35	03-Jan-17	27-Jan-17																																						
Lyon East TVS Shaft		169	21-Mar-16 A	18-Nov-16	133	21-Mar-16	18-Nov-16																																						
C.GWC.GS2-002.1185	Lyon Station East TVS Shaft	169	21-Mar-16 A	18-Nov-16	133	21-Mar-16	18-Nov-16																																						
C.GWC.GS2-002.1205	Lyon Station East TVS Shaft - Concrete	73	07-Jul-16 A	20-Oct-16	133	07-Jul-16	20-Oct-16																																						
C.GWC.GS2-002.1215	Lyon Station East TVS Shaft - Final Works	21	21-Oct-16	18-Nov-16	133	21-Oct-16	18-Nov-16																																						
Lyon HVAC Shaft		313	08-Jan-16 A	05-Apr-17	39	08-Jan-16	23-Jan-17																																						
C.GWC.GS2-002.1170	Lyon Station HVAC Shaft	262	08-Jan-16 A	05-Apr-17	39	08-Jan-16	23-Jan-17																																						
C.GWC.GS2-002.1178	Lyon Station HVAC Shaft - Rock Removal, Rock Shoring	35	31-Oct-16	16-Dec-16	39	17-Aug-16	05-Oct-16																																						
C.GWC.GS2-002.1179	Lyon Station HVAC Shaft - Concrete	59	19-Dec-16	15-Mar-17	39	06-Oct-16	30-Dec-16																																						
C.GWC.GS2-002.1181	Lyon Station HVAC Shaft - Final Works	15	16-Mar-17	05-Apr-17	39	03-Jan-17	23-Jan-17																																						
Lyon Station West Entrance		503	04-May-15 A	03-May-17	20	04-May-15	03-May-17																																						
C.GWC.GS2-002.1140	Lyon Station West Entrance	503	04-May-15 A	03-May-17	20	04-May-15	03-May-17																																						
C.GWC.GS2-002.1240	Concrete Works	207	07-Jul-16 A	03-May-17	20	07-Jul-16	03-May-17																																						
C.GWC.GS2-002.1250	Mud Slab Escalator/Elevator Pit & Slab on Grade/Knee walls	12	07-Jul-16 A	22-Jul-16 A		07-Jul-16	22-Jul-16																																						
C.GWC.GS2-002.1260	1st Stage Walls, Stairwell + Escalator Supports LL, Knee wall + Mid Level Landing	32	25-Jul-16 A	08-Sep-16	20	25-Jul-16	08-Sep-16																																						
C.GWC.GS2-002.1270	2nd Stage Walls, Stairs + Escalator Supports Suspended, Walls to Main South Side	71	09-Sep-16	19-Dec-16	20	09-Sep-16	19-Dec-16																																						

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		
	Remaining Work		Last Month Status		Rev 2.3 (Apr.2016)		

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May,2016 Start	May,2016 Finish	2016												2017												2018												2019	
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov	D	Jan	F					
C.GWC.GS2-003.1130	Parliament Station West Entrance	271	21-Mar-16 A	18-Apr-17	31	21-Mar-16	18-Apr-17	[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
C.GWC.GS2-003.1140	Shoring/Excavation	126	21-Mar-16 A	19-Sep-16	31	21-Mar-16	19-Sep-16	[Gantt bar from Mar 21 to Sep 19]												[Gantt bar from Mar 21 to Sep 19]												[Gantt bar from Mar 21 to Sep 19]												[Gantt bar from Mar 21 to Sep 19]	
C.GWC.GS2-003.1160	Misc Mud slabs, and Waterproofing	40	20-Sep-16	15-Nov-16	31	20-Sep-16	15-Nov-16	[Gantt bar from Sep 20 to Nov 15]												[Gantt bar from Sep 20 to Nov 15]												[Gantt bar from Sep 20 to Nov 15]												[Gantt bar from Sep 20 to Nov 15]	
C.GWC.GS2-003.1180	Concrete Works	68	16-Nov-16	23-Feb-17	31	16-Nov-16	23-Feb-17	[Gantt bar from Nov 16 to Feb 23]												[Gantt bar from Nov 16 to Feb 23]												[Gantt bar from Nov 16 to Feb 23]												[Gantt bar from Nov 16 to Feb 23]	
C.GWC.GS2-003.1200	Final Works	37	24-Feb-17	18-Apr-17	31	24-Feb-17	18-Apr-17	[Gantt bar from Feb 24 to Apr 18]												[Gantt bar from Feb 24 to Apr 18]												[Gantt bar from Feb 24 to Apr 18]												[Gantt bar from Feb 24 to Apr 18]	
Mid Entrance								[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
C.GWC.GS2-003.1170	Parliament Station Mid Entrance	381	06-Apr-16 A	11-Oct-17	-90	06-Apr-16	27-Apr-17	[Gantt bar from Apr 6 to Oct 11]												[Gantt bar from Apr 6 to Oct 11]												[Gantt bar from Apr 6 to Oct 11]												[Gantt bar from Apr 6 to Oct 11]	
C.GWC.GS2-003.1310	Waterproofing	267	06-Apr-16 A	11-Oct-17	-90	06-Apr-16	27-Apr-17	[Gantt bar from Apr 6 to Oct 11]												[Gantt bar from Apr 6 to Oct 11]												[Gantt bar from Apr 6 to Oct 11]												[Gantt bar from Apr 6 to Oct 11]	
C.GWC.GS2-003.1310	Waterproofing	11	16-May-17	31-May-17	-90	30-Nov-16	14-Dec-16	[Gantt bar from May 16 to May 31]												[Gantt bar from May 16 to May 31]												[Gantt bar from May 16 to May 31]												[Gantt bar from May 16 to May 31]	
C.GWC.GS2-003.1320	Concrete Works	68	01-Jun-17	07-Sep-17	-90	15-Dec-16	24-Mar-17	[Gantt bar from Jun 1 to Sep 7]												[Gantt bar from Jun 1 to Sep 7]												[Gantt bar from Jun 1 to Sep 7]												[Gantt bar from Jun 1 to Sep 7]	
C.GWC.GS2-003.1330	Final Works	23	08-Sep-17	11-Oct-17	-90	27-Mar-17	27-Apr-17	[Gantt bar from Sep 8 to Oct 11]												[Gantt bar from Sep 8 to Oct 11]												[Gantt bar from Sep 8 to Oct 11]												[Gantt bar from Sep 8 to Oct 11]	
East Entrance								[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
C.GWC.GS2-003.1190	Parliament Station East Entrance - Moreguard	314	09-Feb-16 A	09-May-17	16	09-Feb-16	09-May-17	[Gantt bar from Feb 9 to May 9]												[Gantt bar from Feb 9 to May 9]												[Gantt bar from Feb 9 to May 9]												[Gantt bar from Feb 9 to May 9]	
C.GWC.GS2-003.1270	Shoring/Excavation	185	09-Feb-16 A	02-Nov-16	16	09-Feb-16	02-Nov-16	[Gantt bar from Feb 9 to Nov 2]												[Gantt bar from Feb 9 to Nov 2]												[Gantt bar from Feb 9 to Nov 2]												[Gantt bar from Feb 9 to Nov 2]	
C.GWC.GS2-003.1280	Concrete Works	59	03-Nov-16	27-Jan-17	16	03-Nov-16	27-Jan-17	[Gantt bar from Nov 3 to Jan 27]												[Gantt bar from Nov 3 to Jan 27]												[Gantt bar from Nov 3 to Jan 27]												[Gantt bar from Nov 3 to Jan 27]	
C.GWC.GS2-003.1290	Final Works	70	30-Jan-17	09-May-17	16	30-Jan-17	09-May-17	[Gantt bar from Jan 30 to May 9]												[Gantt bar from Jan 30 to May 9]												[Gantt bar from Jan 30 to May 9]												[Gantt bar from Jan 30 to May 9]	
Rideau Station Entrances, Utilities, Ventilation Shafts								[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
Rideau HVAC Shaft								[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
C.GWC.GS2-004.1230	Rideau Station HVAC Shaft	105	01-Nov-16	31-Mar-17	62	10-Nov-16	28-Mar-17	[Gantt bar from Nov 1 to Mar 31]												[Gantt bar from Nov 1 to Mar 31]												[Gantt bar from Nov 1 to Mar 31]												[Gantt bar from Nov 1 to Mar 31]	
C.GWC.GS2-004.3090	Rideau Station HVAC Shaft - Shoring & Soft Ground Excavation	22	01-Nov-16	30-Nov-16	62	10-Nov-16	28-Mar-17	[Gantt bar from Nov 1 to Nov 30]												[Gantt bar from Nov 1 to Nov 30]												[Gantt bar from Nov 1 to Nov 30]												[Gantt bar from Nov 1 to Nov 30]	
C.GWC.GS2-004.3100	Rideau Station HVAC Shaft - Hard Ground Excavation	20	01-Dec-16	30-Dec-16	62	10-Nov-16	28-Mar-17	[Gantt bar from Dec 1 to Dec 30]												[Gantt bar from Dec 1 to Dec 30]												[Gantt bar from Dec 1 to Dec 30]												[Gantt bar from Dec 1 to Dec 30]	
C.GWC.GS2-004.3110	Rideau Station HVAC Shaft - Concrete Works & Finishing Works	63	03-Jan-17	31-Mar-17	62	10-Nov-16	28-Mar-17	[Gantt bar from Jan 3 to Mar 31]												[Gantt bar from Jan 3 to Mar 31]												[Gantt bar from Jan 3 to Mar 31]												[Gantt bar from Jan 3 to Mar 31]	
Rideau TVS Shaft								[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
C.GWC.GS2-004.1240	Rideau Station TVS Shaft	98	08-Feb-17	28-Jun-17	-19	21-Nov-16	11-Apr-17	[Gantt bar from Feb 8 to Jun 28]												[Gantt bar from Feb 8 to Jun 28]												[Gantt bar from Feb 8 to Jun 28]												[Gantt bar from Feb 8 to Jun 28]	
East Entrance								[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
C.GWC.GS2-004.1135	Rideau Station East Entrance	665	10-Nov-14 A	04-Jul-17	9	10-Nov-14	26-May-17	[Gantt bar from Nov 10 to Jul 4]												[Gantt bar from Nov 10 to Jul 4]												[Gantt bar from Nov 10 to Jul 4]												[Gantt bar from Nov 10 to Jul 4]	
C.GWC.GS2-004.1180	Rideau Station East Entrance Concrete Works	639	10-Nov-14 A	04-Jul-17	9	10-Nov-14	26-May-17	[Gantt bar from Nov 10 to Jul 4]												[Gantt bar from Nov 10 to Jul 4]												[Gantt bar from Nov 10 to Jul 4]												[Gantt bar from Nov 10 to Jul 4]	
C.GWC.GS2-004.1180	Rideau Station East Entrance Concrete Works	198	08-Jun-16 A	28-Apr-17	9	08-Jun-16	22-Mar-17	[Gantt bar from Jun 8 to Apr 28]												[Gantt bar from Jun 8 to Apr 28]												[Gantt bar from Jun 8 to Apr 28]												[Gantt bar from Jun 8 to Apr 28]	
C.GWC.GS2-004.1260	Rideau Station East Entrance Final Works	121	11-Jan-17	04-Jul-17	9	02-Mar-17	26-May-17	[Gantt bar from Jan 11 to Jul 4]												[Gantt bar from Jan 11 to Jul 4]												[Gantt bar from Jan 11 to Jul 4]												[Gantt bar from Jan 11 to Jul 4]	
Mid Entrance								[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
C.GWC.GS2-004.1205	Rideau Station Centre Elevator Entrance	389	15-Sep-15 A	31-Mar-17	-34	15-Sep-15	03-Jan-17	[Gantt bar from Sep 15 to Mar 31]												[Gantt bar from Sep 15 to Mar 31]												[Gantt bar from Sep 15 to Mar 31]												[Gantt bar from Sep 15 to Mar 31]	
C.GWC.GS2-004.1220	Structural Works	327	15-Sep-15 A	31-Mar-17	-34	15-Sep-15	03-Jan-17	[Gantt bar from Sep 15 to Mar 31]												[Gantt bar from Sep 15 to Mar 31]												[Gantt bar from Sep 15 to Mar 31]												[Gantt bar from Sep 15 to Mar 31]	
C.GWC.GS2-004.1280	Final works	107	09-May-16 A	31-Oct-16	-34	09-May-16	11-Oct-16	[Gantt bar from May 9 to Oct 31]												[Gantt bar from May 9 to Oct 31]												[Gantt bar from May 9 to Oct 31]												[Gantt bar from May 9 to Oct 31]	
C.GWC.GS2-004.1280	Final works	105	01-Nov-16	31-Mar-17	-34	12-Oct-16	03-Jan-17	[Gantt bar from Nov 1 to Mar 31]												[Gantt bar from Nov 1 to Mar 31]												[Gantt bar from Nov 1 to Mar 31]												[Gantt bar from Nov 1 to Mar 31]	
West Entrance								[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]												[Gantt bar from Mar 21 to Apr 18]	
C.GWC.GS2-004.1187	Rideau Station West Entrance	465	24-Aug-15 A	28-Jun-17	-40	24-Aug-15	13-Mar-17	[Gantt bar from Aug 24 to Jun 28]												[Gantt bar from Aug 24 to Jun 28]												[Gantt bar from Aug 24 to Jun 28]												[Gantt bar from Aug 24 to Jun 28]	
C.GWC.GS2-004.1200	Structural Works - Stage 1	390	24-Aug-15 A	28-Jun-17	-40	24-Aug-15	13-Mar-17	[Gantt bar from Aug 24 to Jun 28]												[Gantt bar from Aug 24 to Jun 28]												[Gantt bar from Aug 24 to Jun 28]												[Gantt bar from Aug 24 to Jun 28]	
C.GWC.GS2-004.1200	Structural Works - Stage 1	184	05-Apr-16 A	23-Dec-16	35	05-Apr-16	23-Dec-16	[Gantt bar from Apr 5 to Dec 23]												[Gantt bar from Apr 5 to Dec 23]												[Gantt bar from Apr 5 to Dec 23]												[Gantt bar from Apr 5 to Dec 23]	
C.GWC.GS2-004.1201	Excavation - Stage 2	171	28-Apr-16 A	30-Sep-16	-40	24-Aug-15	13-Mar-17	[Gantt bar from Apr 28 to Sep 30]												[Gantt bar from Apr 28 to Sep 30]												[Gantt bar from Apr 28 to Sep 30]												[Gantt bar from Apr 28 to Sep 30]	
C.GWC.GS2-004.1202	Structural Works - Stage 2	134	03-Oct-16	13-Apr-17	-40	24-Aug-15	13-Mar-17	[Gantt bar from Oct 3 to Apr 13]												[Gantt bar from Oct 3 to Apr 13]												[Gantt bar from Oct 3 to Apr 13]												[Gantt bar from Oct 3 to Apr 13]	

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		Rev 2.3 (Apr.2016)
	Remaining Work		Last Month Status				

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May,2016 Start	May,2016 Finish	2016							2017							2018							2019						
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S
GUIDEWAY FINISHES																																			
C.GWC.GF-001.1010	Guideway Segmental Work Complete	140	24-May-17	12-Dec-17	110	13-Feb-17	04-Oct-17																												
C.GWC.GF-001.1020	Landscape Phase	120	25-May-17	14-Nov-17	110	16-Mar-17	06-Sep-17																												
C.GWC.GF-001.1030	Fencing	80	25-May-17	18-Sep-17	160	14-Feb-17	08-Jun-17																												
C.GWC.GF-001.1040	Site-clean up	60	28-Aug-17	21-Nov-17	120	19-Jun-17	13-Sep-17																												
C.GWC.GF-001.1050	Demobilization	20	15-Nov-17	12-Dec-17	110	07-Sep-17	04-Oct-17																												
STATION CONSTRUCTION																																			
C.STC.GS1.1150	Notice for Completion of Payment Milestone #11 - Completion of Station Bundle #1	0	19-Sep-17		150	19-Sep-17																													
C.STC.GS1.1160	Payment Inspection and Certification #11 - Completion of Station Bundle #1	20	19-Sep-17	17-Oct-17	150	19-Sep-17	17-Oct-17																												
C.STC.GS1.1170	Payment Milestone Requirement Completion #11 - Completion of Station Bundle #1	0		17-Oct-17	150		17-Oct-17																												
C.STC.GS5.1180	Notice for Completion of Payment Milestone #9 - Completion of Station Bundle #4	0	23-Nov-16		355	23-Nov-16																													
C.STC.GS5.1190	Payment Inspection and Certification #9 - Completion of Station Bundle #4	20	23-Nov-16	20-Dec-16	355	23-Nov-16	20-Dec-16																												
C.STC.GS5.1200	Payment Milestone Requirement Completion #9 - Completion of Station Bundle #4	0		20-Dec-16	355		20-Dec-16																												
Tunney's PASTURE STATION (98+110 to 98+200)																																			
C.GWC.GS1-002.1040	Tunneys Pedestrian Rehab Works - Construction (Moved from Guideway Section to Station Section)	60	21-Dec-16	20-Mar-17	-81	26-Jul-16	28-Oct-16																												
C.STC.GS1-001.1010	Decommissioning Works by City & Initial Demolition & Removals	32	27-Jun-16 A	11-Aug-16 A																															
C.STC.GS1-001.1030	Tunneys Pasture Station - Construction Start	0	12-Aug-16 A			27-Jun-16																													
C.STC.GS1-001.1040	Mobilization & Bus Loop Construction (Phase 2 of Tunneys Busloop)	20	12-Aug-16 A	09-Sep-16	-81	27-Jun-16	28-Jul-16																												
C.STC.GS1-001.1050	Remaining Demolition & Caisson Installation	30	12-Aug-16 A	23-Sep-16	-81	29-Jul-16	03-Oct-16																												
C.STC.GS1-001.1060	Site Services	61	26-Sep-16	20-Dec-16	7	04-Oct-16	20-Dec-16																												
C.STC.GS1-001.1070	Substructure	61	26-Sep-16	20-Dec-16	-81	04-Oct-16	20-Dec-16																												
C.STC.GS1-001.1080	Superstructure	80	21-Dec-16	18-Apr-17	7	21-Dec-16	18-Apr-17																												
C.STC.GS1-001.1090	Mechanical/Electrical Systems	180	21-Dec-16	11-Sep-17	7	21-Dec-16	11-Sep-17																												
C.STC.GS1-001.1100	Interior Partitions, Interior Finishes, F.F.E. & Special Construction	105	24-Mar-17	23-Aug-17	7	24-Mar-17	23-Aug-17																												
C.STC.GS1-001.1110	Stairs & Conveying Systems	83	26-Apr-17	23-Aug-17	7	26-Apr-17	23-Aug-17																												
C.STC.GS1-001.1120	Enclosing & Weatherproofing	74	21-Mar-17	05-Jul-17	15	21-Mar-17	05-Jul-17																												
C.STC.GS1-001.1130	Station Ancillary/Equipment Room Ready for Systems Installation	0	01-May-17		27	01-May-17																													
C.STC.GS1-001.1140	Electrical & Mechanical Equipment Installation	50	17-May-17	27-Jul-17	15	17-May-17	27-Jul-17																												
C.STC.GS1-001.1150	Electrical room ready (Weathertight and major equipment installed)	0		27-Jul-17	15		27-Jul-17																												
C.STC.GS1-001.1160	Electrical & Mechanical Equipment Partial Testing	22	28-Jul-17	29-Aug-17	15	28-Jul-17	29-Aug-17																												

Baseline : Revision 2.2 - LRT-20 TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.	Page 26 of 69	<table style="width: 100%; border: none;"> <tr> <td style="border: none;">[] Remaining LOE</td> <td style="border: none;">[█] Actual Work</td> <td style="border: none;">◆ Milestone</td> <td style="border: none;">[█] Critical Work</td> </tr> <tr> <td style="border: none;">[█] Actual LOE</td> <td style="border: none;">◆ Baseline Milestone</td> <td style="border: none;">[█] Before Sink Hole Dates</td> <td style="border: none;"></td> </tr> <tr> <td style="border: none;">[] Remaining Work</td> <td style="border: none;">◆ Last Month Status</td> <td style="border: none;">[] Rev 2.3 (Apr.2016)</td> <td style="border: none;"></td> </tr> </table>	[] Remaining LOE	[█] Actual Work	◆ Milestone	[█] Critical Work	[█] Actual LOE	◆ Baseline Milestone	[█] Before Sink Hole Dates		[] Remaining Work	◆ Last Month Status	[] Rev 2.3 (Apr.2016)		<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>21-Jan-15</td> <td>Rev.2.1</td> <td>OLRT</td> <td>-</td> </tr> <tr> <td>21-Jul-15</td> <td>Rev.2.2</td> <td>OLRT</td> <td>RIO</td> </tr> <tr> <td>21-Apr-16</td> <td>Rev.2.3</td> <td>OLRT</td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	21-Jan-15	Rev.2.1	OLRT	-	21-Jul-15	Rev.2.2	OLRT	RIO	21-Apr-16	Rev.2.3	OLRT	
[] Remaining LOE	[█] Actual Work	◆ Milestone	[█] Critical Work																												
[█] Actual LOE	◆ Baseline Milestone	[█] Before Sink Hole Dates																													
[] Remaining Work	◆ Last Month Status	[] Rev 2.3 (Apr.2016)																													
Date	Revision	Checked	Approved																												
21-Jan-15	Rev.2.1	OLRT	-																												
21-Jul-15	Rev.2.2	OLRT	RIO																												
21-Apr-16	Rev.2.3	OLRT																													



OLRT Constructors/Constructeurs - Confederation Line Project Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May,2016 Start	May,2016 Finish	2016												2017												2018												2019		
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov	D	Jan	F						
C.STC.GS5-012.1060	Steel Superstructure, decking	98	07-Mar-16 A	09-Aug-16 A		07-Mar-16	25-Jul-16																																							
Envelope - Cyrville Station			89	24-May-16 A	25-Nov-16	57	24-May-16	27-Oct-16																																						
C.STC.GS5-012.1100	Enclosing & Weatherproofing	89	24-May-16 A	25-Nov-16	57	24-May-16	27-Oct-16																																							
Fit Ups & Finishing - Cyrville Station			184	28-Mar-16 A	15-Dec-16	70	28-Mar-16	20-Dec-16																																						
C.STC.GS5-012.1070	Mechanical/Electrical Systems Rough In, Fixtures	159	28-Mar-16 A	10-Nov-16	87	28-Mar-16	10-Nov-16																																							
C.STC.GS5-012.1080	Fit Ups - Station Building	103	21-Jul-16 A	15-Dec-16	43	26-Jul-16	20-Dec-16																																							
C.STC.GS5-012.1090	Elevator, Escalator Installation	70	10-Aug-16 A	17-Nov-16	90	10-Aug-16	17-Nov-16																																							
C.STC.GS5-012.1120	Electrical & Mechanical Equipment Delivery, Installation & Connection at electrical rooms	85	04-Apr-16 A	03-Aug-16 A		04-Apr-16	03-Aug-16																																							
C.STC.GS5-012.1150	Power Available	0		03-Aug-16 A			03-Aug-16																																							
C.STC.GS5-012.1230	Fit Ups - Auxiliary Building	131	28-Mar-16 A	21-Nov-16	19	28-Mar-16	30-Sep-16																																							
Testing, Balancing, Commissioning & Final Completion - Cyrville Station			64	29-Nov-16	02-Mar-17	165	07-Dec-16	10-Mar-17																																						
C.STC.GS5-012.1190	Testing, Balancing, Final Verifications, Commissioning	40	29-Nov-16	26-Jan-17	43	07-Dec-16	03-Feb-17																																							
C.STC.GS5-012.1200	Cleaning, Punchlists rectification, Inspection	25	26-Jan-17	02-Mar-17	165	03-Feb-17	10-Mar-17																																							
C.STC.GS5-012.1210	Cyrville Station Complete	0		02-Mar-17	165		10-Mar-17																																							
BLAIR STATION (110+492 to 110+592)			228	11-Apr-16 A	07-Mar-17	182	11-Apr-16	07-Mar-17																																						
C.STC.GS5-013.1020	Bus Loop Construction - Stage 2 Construction	85	02-May-16 A	31-Aug-16	69	02-May-16	31-Aug-16																																							
C.STC.GS5-013.1022	Bus Loop Construction - Stage 2 Construction - OC Transpo Installations	16	10-Aug-16 A	31-Aug-16	69	10-Aug-16	31-Aug-16																																							
C.STC.GS5-013.1024	Bus Loop Construction - Stage 2 Construction - OC Transpo Service Change	0	01-Sep-16		99	01-Sep-16																																								
C.STC.GS5-013.1026	Bus Loop Construction - Stage 3 Construction	75	01-Sep-16	16-Dec-16	69	01-Sep-16	16-Dec-16																																							
C.STC.GS5-013.1028	Bus Loop Construction - Stage 3 Construction - OC Transpo Installations	15	28-Nov-16	16-Dec-16	185	28-Nov-16	16-Dec-16																																							
C.STC.GS5-013.1029	Bus Operator Building Construction	112	11-Jul-16 A	16-Dec-16	185	09-Jun-16	16-Dec-16																																							
C.STC.GS5-013.1240	Final Site Works	102	25-Jul-16 A	16-Dec-16	62	25-Jul-16	16-Dec-16																																							
C.STC.GS5-013.1250	Site Services, Utility Connections - stage 2	40	02-May-16 A	22-Aug-16	68	02-May-16	27-Jun-16																																							
Concrete Works - Blair Station			25	08-Jun-16 A	03-Aug-16 A		08-Jun-16	13-Jul-16																																						
C.STC.GS5-013.1082	Concrete work platform to concourse level (Column, Beam, Suspended Slab)	25	08-Jun-16 A	03-Aug-16 A		08-Jun-16	13-Jul-16																																							
Envelope - Blair Station			87	24-Jun-16 A	28-Oct-16	39	24-Jun-16	28-Oct-16																																						
C.STC.GS5-013.1120	Enclosing & Weatherproofing	87	24-Jun-16 A	28-Oct-16	39	24-Jun-16	28-Oct-16																																							
Fit Ups & Finishing - Blair Station			145	11-Apr-16 A	02-Dec-16	37	11-Apr-16	20-Dec-16																																						
C.STC.GS5-013.1090	Mechanical/Electrical Systems Rough In, Fixtures	154	11-Apr-16 A	18-Nov-16	37	11-Apr-16	17-Nov-16																																							
C.STC.GS5-013.1100	Fit Ups -Lower Concourse level	157	11-Apr-16 A	22-Nov-16	9	11-Apr-16	22-Nov-16																																							

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		Rev 2.3 (Apr.2016)
	Remaining Work		Last Month Status				

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May,2016 Start	May,2016 Finish	2016							2017							2018							2019								
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov
V-E-15740	Vehicle 18 - Vehicle Sub Assembly	20	09-May-17	06-Jun-17	1	10-May-17	07-Jun-17										09-May-17	06-Jun-17																			
V-E-15750	Vehicle 18 - Fitting & Control	6	07-Jun-17	14-Jun-17	1	08-Jun-17	15-Jun-17										07-Jun-17	14-Jun-17																			
V-E-15760	Vehicle 18 - Serial Testing	16	15-Jun-17	07-Jul-17	1	16-Jun-17	10-Jul-17										15-Jun-17	07-Jul-17																			
V-E-16460	Vehicle 18 - Alstom Vehicle Acceptance Testing	8	10-Jul-17	19-Jul-17	1	11-Jul-17	20-Jul-17										10-Jul-17	19-Jul-17																			
Vehicle 19 (CA)		50	19-May-17	31-Jul-17	1	23-May-17	01-Aug-17																														
V-E-15770	Vehicle 19 - Vehicle Sub Assembly	20	19-May-17	16-Jun-17	1	23-May-17	19-Jun-17										19-May-17	16-Jun-17																			
V-E-15780	Vehicle 19 - Fitting & Control	6	19-Jun-17	26-Jun-17	1	20-Jun-17	27-Jun-17										19-Jun-17	26-Jun-17																			
V-E-15790	Vehicle 19 - Serial Testing	16	27-Jun-17	19-Jul-17	1	28-Jun-17	20-Jul-17										27-Jun-17	19-Jul-17																			
V-E-16470	Vehicle 19 - Alstom Vehicle Acceptance Testing	8	20-Jul-17	31-Jul-17	1	21-Jul-17	01-Aug-17										20-Jul-17	31-Jul-17																			
Vehicle 20 (CA)		50	01-Jun-17	11-Aug-17	1	02-Jun-17	14-Aug-17																														
V-E-15800	Vehicle 20 - Vehicle Sub Assembly	20	01-Jun-17	28-Jun-17	1	02-Jun-17	29-Jun-17										01-Jun-17	28-Jun-17																			
V-E-15810	Vehicle 20 - Fitting & Control	6	29-Jun-17	07-Jul-17	1	30-Jun-17	10-Jul-17										29-Jun-17	07-Jul-17																			
V-E-15820	Vehicle 20 - Serial Testing	16	10-Jul-17	31-Jul-17	1	11-Jul-17	01-Aug-17										10-Jul-17	31-Jul-17																			
V-E-16480	Vehicle 20 - Alstom Vehicle Acceptance Testing	8	01-Aug-17	11-Aug-17	1	02-Aug-17	14-Aug-17										01-Aug-17	11-Aug-17																			
Vehicle 21 (CA)		50	13-Jun-17	23-Aug-17	1	14-Jun-17	24-Aug-17																														
V-E-15830	Vehicle 21 - Vehicle Sub Assembly	20	13-Jun-17	11-Jul-17	1	14-Jun-17	12-Jul-17										13-Jun-17	11-Jul-17																			
V-E-15840	Vehicle 21 - Fitting & Control	6	12-Jul-17	19-Jul-17	1	13-Jul-17	20-Jul-17										12-Jul-17	19-Jul-17																			
V-E-15850	Vehicle 21 - Serial Testing	16	20-Jul-17	11-Aug-17	1	21-Jul-17	14-Aug-17										20-Jul-17	11-Aug-17																			
V-E-16490	Vehicle 21 - Alstom Vehicle Acceptance Testing	8	14-Aug-17	23-Aug-17	1	15-Aug-17	24-Aug-17										14-Aug-17	23-Aug-17																			
Vehicle 22 (CA)		50	23-Jun-17	05-Sep-17	1	26-Jun-17	06-Sep-17																														
V-E-15860	Vehicle 22 - Vehicle Sub Assembly	20	23-Jun-17	21-Jul-17	1	26-Jun-17	24-Jul-17										23-Jun-17	21-Jul-17																			
V-E-15870	Vehicle 22 - Fitting & Control	6	24-Jul-17	31-Jul-17	1	25-Jul-17	01-Aug-17										24-Jul-17	31-Jul-17																			
V-E-15880	Vehicle 22 - Serial Testing	16	01-Aug-17	23-Aug-17	1	02-Aug-17	24-Aug-17										01-Aug-17	23-Aug-17																			
V-E-16500	Vehicle 22 - Alstom Vehicle Acceptance Testing	8	24-Aug-17	05-Sep-17	1	25-Aug-17	06-Sep-17										24-Aug-17	05-Sep-17																			
Vehicle 23 (CA)		50	06-Jul-17	15-Sep-17	1	07-Jul-17	18-Sep-17																														
V-E-15890	Vehicle 23 - Vehicle Sub Assembly	20	06-Jul-17	02-Aug-17	1	07-Jul-17	03-Aug-17										06-Jul-17	02-Aug-17																			
V-E-15900	Vehicle 23 - Fitting & Control	6	03-Aug-17	11-Aug-17	1	04-Aug-17	14-Aug-17										03-Aug-17	11-Aug-17																			
V-E-15910	Vehicle 23 - Serial Testing	16	14-Aug-17	05-Sep-17	1	15-Aug-17	06-Sep-17										14-Aug-17	05-Sep-17																			
V-E-16510	Vehicle 23 - Alstom Vehicle Acceptance Testing	8	06-Sep-17	15-Sep-17	1	07-Sep-17	18-Sep-17										06-Sep-17	15-Sep-17																			
Vehicle 24 (CA)		50	18-Jul-17	27-Sep-17	1	19-Jul-17	28-Sep-17																														
V-E-15920	Vehicle 24 - Vehicle Sub Assembly	20	18-Jul-17	15-Aug-17	1	19-Jul-17	16-Aug-17										18-Jul-17	15-Aug-17																			
V-E-15930	Vehicle 24 - Fitting & Control	6	16-Aug-17	23-Aug-17	1	17-Aug-17	24-Aug-17										16-Aug-17	23-Aug-17																			
V-E-15940	Vehicle 24 - Serial Testing	16	24-Aug-17	15-Sep-17	1	25-Aug-17	18-Sep-17										24-Aug-17	15-Sep-17																			
V-E-16520	Vehicle 24 - Alstom Vehicle Acceptance Testing	8	18-Sep-17	27-Sep-17	1	19-Sep-17	28-Sep-17										18-Sep-17	27-Sep-17																			
Vehicle 25 (CA)		50	28-Jul-17	10-Oct-17	1	31-Jul-17	11-Oct-17																														

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		Rev 2.3 (Apr.2016)
	Remaining Work		Last Month Status				

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project

Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May 2016 Start	May 2016 Finish	2016												2017												2018												2019	
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov	D	Jan	F					
A15190	Mainline Operating Procedures - Control Room Procedures Submittal (Remaining Items & Revisions if Required)	46	29-Mar-16 A	16-Dec-16	0	29-Mar-16	01-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15200	Mainline Operating Procedures - Control Room Procedures Review (Remaining Items & Revisions if Required)	15	19-Dec-16	11-Jan-17	0	02-Jun-16	22-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
4.2.2.4 - Mainline Operating Procedures - Abnormal Operations		211	10-Mar-16 A	11-Jan-17	0	10-Mar-16	16-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15250	Mainline Operating Procedures - Abnormal Operations First Draft Submittal	58	10-Mar-16 A	05-Oct-16	0	10-Mar-16	01-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15260	Mainline Operating Procedures - Abnormal Operations First Draft Review	15	06-Oct-16	27-Oct-16	0	02-Jun-16	22-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15270	Mainline Operating Procedures - Abnormal Operations Submittal	36	28-Oct-16	16-Dec-16	0	23-Jun-16	25-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15280	Mainline Operating Procedures - Abnormal Operations Review	15	19-Dec-16	11-Jan-17	0	26-Jul-16	16-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
4.2.2.5 - Mainline Operating Procedures - Station Specific		184	10-Mar-16 A	30-Nov-16	27	10-Mar-16	16-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15290	Mainline Operating Procedures - Station Specific First Draft Submittal	58	10-Mar-16 A	05-Oct-16	27	10-Mar-16	01-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15300	Mainline Operating Procedures - Station Specific First Draft Review	15	06-Oct-16	27-Oct-16	27	02-Jun-16	22-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15310	Mainline Operating Procedures - Station Specific Submittal	9	28-Oct-16	09-Nov-16	27	23-Jun-16	25-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15320	Mainline Operating Procedures - Station Specific Review	15	10-Nov-16	30-Nov-16	27	26-Jul-16	16-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
4.2.2.6 - Mainline Operating Procedures - Safety & Security		184	10-Mar-16 A	30-Nov-16	27	10-Mar-16	16-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15330	Mainline Operating Procedures - Safety & Security First Draft Submittal	58	10-Mar-16 A	05-Oct-16	27	10-Mar-16	01-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15340	Mainline Operating Procedures - Safety & Security First Draft Review	15	06-Oct-16	27-Oct-16	27	02-Jun-16	22-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15350	Mainline Operating Procedures - Safety & Security Submittal	9	28-Oct-16	09-Nov-16	27	23-Jun-16	25-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15360	Mainline Operating Procedures - Safety & Security Review	15	10-Nov-16	30-Nov-16	27	26-Jul-16	16-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
4.2.3 - Yard Operating Procedures		102	02-Jun-16 A	27-Oct-16	51	02-Jun-16	25-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15390	Yard Operating Procedures Submittal (Remaining Items & Revisions if Required)	22	02-Jun-16 A	05-Oct-16	51	02-Jun-16	04-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15400	Yard Operating Procedures Review (Remaining Items & Revisions if Required)	15	06-Oct-16	27-Oct-16	51	05-Jul-16	25-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
4.2.4 - MSF Specific Procedures		197	10-Mar-16 A	19-Dec-16	14	10-Mar-16	16-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15410	MSF Specific Procedures First Draft Submittal	58	10-Mar-16 A	05-Oct-16	14	10-Mar-16	01-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15420	MSF Specific Procedures First Draft Review	15	06-Oct-16	27-Oct-16	14	02-Jun-16	22-Jun-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15430	MSF Specific Procedures Submittal	22	28-Oct-16	28-Nov-16	14	23-Jun-16	25-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15440	MSF Specific Procedures Review	15	29-Nov-16	19-Dec-16	14	26-Jul-16	16-Aug-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
4.6 - Infrastructure Maintenance and Inspection Rules		108	28-Jul-16 A	03-Jan-17	6	09-Aug-16	02-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15450	Infrastructure Maintenance and Inspection Rules First Draft Submittal	30	28-Jul-16 A	18-Oct-16	6	09-Aug-16	20-Sep-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15460	Infrastructure Maintenance and Inspection Rules First Draft Review	15	19-Oct-16	08-Nov-16	6	21-Sep-16	12-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15470	Infrastructure Maintenance and Inspection Rules Submittal	22	09-Nov-16	08-Dec-16	6	13-Oct-16	11-Nov-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A15480	Infrastructure Maintenance and Inspection Rules Review	15	09-Dec-16	03-Jan-17	6	14-Nov-16	02-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
4.7 - Vehicle Maintenance and Inspection Rules		82	06-Sep-16	03-Jan-17	6	17-Aug-16	12-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		Rev 2.3 (Apr.2016)
	Remaining Work		Last Month Status				

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project

Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May,2016 Start	May,2016 Finish	2016												2017												2018												2019	
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov	D	Jan	F					
A7990	Infrastructure Maintenance and Inspection Rules Submittal	159	05-May-16 A	20-Dec-16	13	05-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A8000	Infrastructure Maintenance and Inspection Rules Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Vehicle Maintenance and Inspection Rules		174	05-May-16 A	13-Jan-17	13	05-May-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A8010	Vehicle Maintenance and Inspection Rules Submittal	159	05-May-16 A	20-Dec-16	13	05-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A8020	Vehicle Maintenance and Inspection Rules Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Emergency Planning and Response		127	13-Jul-16 A	13-Jan-17	13	13-Jul-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7710	Emergency Response Procedures Submittal	48	13-Jul-16 A	20-Sep-16	13	13-Jul-16	20-Sep-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7720	Emergency Response Procedures Review	15	21-Sep-16	12-Oct-16	13	21-Sep-16	12-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7730	Drills and Exercises Submittal	49	13-Oct-16	20-Dec-16	13	13-Oct-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7740	Drills and Exercises Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Risk Management Processes		159	27-May-16 A	13-Jan-17	13	27-May-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7810	Risk Management Processes Submittal	144	27-May-16 A	20-Dec-16	13	27-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7820	Risk Management Processes Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Change Management and System Verification		159	27-May-16 A	13-Jan-17	13	27-May-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7830	Change Management and System Verification Submittal	144	27-May-16 A	20-Dec-16	13	27-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7840	Change Management and System Verification Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Security Performance Monitoring and Measurement		174	05-May-16 A	13-Jan-17	13	05-May-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7850	Security Performance Monitoring and Measurement Submittal	159	05-May-16 A	20-Dec-16	13	05-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7860	Security Performance Monitoring and Measurement Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Security Targets and Related Measurement		174	05-May-16 A	13-Jan-17	13	05-May-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7870	Security Targets and Related Measurement Submittal	159	05-May-16 A	20-Dec-16	13	05-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7880	Security Targets and Related Measurement Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Reporting and Investigation of Security Occurrences and Concerns		174	05-May-16 A	13-Jan-17	13	05-May-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7890	Reporting and Investigation of Safety Occurrences and Concerns Submittal	159	05-May-16 A	20-Dec-16	13	05-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7900	Reporting and Investigation of Safety Occurrences and Concerns Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Continuous Evaluation and Audits		159	27-May-16 A	13-Jan-17	13	27-May-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7910	Continuous Evaluation and Audits Submittal	144	27-May-16 A	20-Dec-16	13	27-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7920	Continuous Evaluation and Audits Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Education, Public Security Outreach and Communications Programs		174	05-May-16 A	13-Jan-17	13	05-May-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7930	Education, Public Security Outreach and and Communications Programs Submittal	159	05-May-16 A	20-Dec-16	13	05-May-16	20-Dec-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
A7940	Education, Public Security Outreach and and Communications Programs Review	15	21-Dec-16	13-Jan-17	13	21-Dec-16	13-Jan-17	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
TRAINING FOR OPERATING & MAINTENANCE & HANDOVER		685	09-Feb-16 A	01-Oct-16	111	09-Feb-16	01-Oct-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
OLRT TRAINING SCHEDULE		550	09-Feb-16 A	18-Apr-18	0	09-Feb-16	04-Apr-18	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	
Management		120	09-Feb-16 A	14-Aug-16 A	11	09-Feb-16	29-Jul-16	[Gantt bars for 2016]												[Gantt bars for 2017]												[Gantt bars for 2018]												[Gantt bars for 2019]	

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		
	Remaining Work		Last Month Status		Rev 2.3 (Apr.2016)		

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project

Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May,2016 Start	May,2016 Finish	2016												2017												2018												2019	
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S	Oct	Nov	D	Jan	F					
A8100	Collect vendor documentation	120	09-Feb-16 A	16-Aug-16 A		09-Feb-16	29-Jul-16	16-Aug-16 A																																					
RTG Driver Training Program		154	22-Jun-16 A	01-Feb-17	0	02-Aug-16	17-Oct-16																																						
A8110	Develop RTG Driver Training Program course material	40	22-Jun-16 A	16-Sep-16	0	02-Aug-16	13-Sep-16	16-Sep-16																																					
A8120	Commence RTG Driver Training Program	0	19-Sep-16		0	14-Sep-16																																							
A8130	RTG Driver Training Program - Classroom (2 Driver)	10	19-Sep-16	30-Sep-16	0	14-Sep-16	27-Sep-16	19-Sep-16 30-Sep-16																																					
A8140	RTG Driver Training Program - Field	12	03-Oct-16	19-Oct-16	0	28-Sep-16	14-Oct-16	03-Oct-16 19-Oct-16																																					
A8142	RTG Driver Training Program - Classroom (2 Driver)	10	03-Jan-17	16-Jan-17	0			03-Jan-17 16-Jan-17																																					
A8144	RTG Driver Training Program - Field	12	17-Jan-17	01-Feb-17	0			17-Jan-17 01-Feb-17																																					
A8150	4 RTG Drivers Trained & Certified	0		01-Feb-17	0			01-Feb-17																																					
RTG Controller Training		145	18-Apr-16 A	12-Dec-16	8	18-Apr-16	07-Oct-16																																						
A8160	Develop RTG Controller Training Program course material	30	18-Apr-16 A	09-Sep-16	15	18-Apr-16	30-May-16	09-Sep-16																																					
A8170	Commence RTG Controller Training Program	0	12-Sep-16		15	31-May-16																																							
A8180	RTG Controller Training Program - Classroom	7	12-Sep-16	20-Sep-16	15	31-May-16	11-Jul-16	20-Sep-16																																					
A8190	RTG Controller Training Program - Field	50	30-Sep-16	09-Dec-16	8	11-Jul-16	07-Oct-16	09-Dec-16																																					
A8200	2 RTG Controllers Trained	0	12-Dec-16		8	07-Oct-16																																							
Train the Trainer Program		361	17-Oct-16	23-Mar-18	0	17-Oct-16	23-Mar-18																																						
OCT Driver Training		199	17-Oct-16	31-Jul-17	0	17-Oct-16	21-Jul-17																																						
A8210	Develop and submit Train the Trainer Program course material (OCT Driver Training)	60	17-Oct-16	11-Jan-17	0	17-Oct-16	11-Jan-17	17-Oct-16 11-Jan-17																																					
A8220	City review, comment and accept Train the Trainer Program course material (OCT Driver Training)	15	12-Jan-17	01-Feb-17	0	12-Jan-17	01-Feb-17	12-Jan-17 01-Feb-17																																					
A8225	City review, comment and accept Train the Trainer Program course material (OCT Driver Training) finalize course material	41	02-Feb-17	31-Mar-17	0	02-Feb-17	17-May-17	02-Feb-17 31-Mar-17																																					
A8230	Commence Train the Trainer Program (OCT Driver Training)	0	03-Apr-17		0	18-May-17																																							
A8240	Conduct Train the Trainer Program courses (OCT Driver Training)	20	03-Apr-17	01-May-17	0	18-May-17	22-Jun-17	03-Apr-17 01-May-17																																					
A8245	Conduct Train the Trainer Course (RTG oversight of OCT Trainers)	20	02-May-17	30-May-17	0			02-May-17 30-May-17																																					
A8250	5 OCT Trainers Trained	0	31-May-17		0	23-Jun-17																																							
A8260	(OC Transpo Activity) Study and prepare for OCT Driver Training // Trainer Skills Development Period	43	31-May-17	31-Jul-17	0	23-Jun-17	21-Jul-17	31-May-17 31-Jul-17																																					
OCT Employee Training		133	12-Jan-17	21-Jul-17	6	12-Jan-17	21-Jul-17																																						
A8270	Develop and submit Train the Trainer Program course material (OCT Employee Training)	22	12-Jan-17	10-Feb-17	0	12-Jan-17	10-Feb-17	12-Jan-17 10-Feb-17																																					
A8280	City review, comment and accept Train the Trainer Program course material (OCT Employee Training)	15	13-Feb-17	06-Mar-17	6	13-Feb-17	06-Mar-17	13-Feb-17 06-Mar-17																																					
A8285	City review, comment and accept Train the Trainer Program (OCT Employee Training) finalize course material	74	07-Mar-17	20-Jun-17	6	07-Mar-17	20-Jun-17	07-Mar-17 20-Jun-17																																					
A8290	Commence Train the Trainer Program (OCT Employee Training)	0	21-Jun-17		6	21-Jun-17																																							

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		
	Remaining Work		Last Month Status		Rev 2.3 (Apr.2016)		

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	



OLRT Constructors/Constructeurs - Confederation Line Project Remaining Activities - Monthly Schedule Update (Level 3) - Aug 2016 - Rev 2.3

OLRT PROJECT SCHEDULE REV 2.3 - Aug 2016 Update
16-Sep-16

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	May 2016 Start	May 2016 Finish	2016							2017							2018					2019								
								Jun	Jul	Aug	S	Oct	N	D	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	D	Jan	F	Mar	Apr	M	Jun	Jul	A	S
MSF Connection Track Area - Testing ...		129	22-Nov-16	29-May-17	19	09-Sep-16	09-Mar-17																												
TC-MSFC1000	SIT of each system on MSF connector	60	22-Nov-16	16-Feb-17	28	09-Sep-16	02-Dec-16																												
TC-MSFC1020	CBTC & SCADA on MSF connector commissioned, controlled by BCC	0		16-Feb-17	48																														
TC-MSFC1030	Verify Systems with Vehicle	40	31-Mar-17	29-May-17	19	12-Jan-17	09-Mar-17																												
Transportation Services Control Centre (TSCC) - Testing ...		331	06-Jan-17	01-May-18	-7	01-Dec-16	19-Mar-18																												
Train Control System Commissioning		325	06-Jan-17	26-Apr-18	-4	01-Dec-16	19-Mar-18																												
T.ITC.TCS-001.1000	Verify & Make Operational of Control Centre for Initial Setup (For MSF & Connection Track)	25	30-Mar-17	04-May-17	0	17-Jan-17	21-Feb-17																												
T.ITC.TCS-001.1030	Site Acceptance Testing for ZC #4	15	06-Jan-17	26-Jan-17	23	01-Dec-16	21-Dec-16																												
T.ITC.TCS-001.1035	Final SW release	0		26-Jan-17	23																														
T.ITC.TCS-001.1040	Site Acceptance Testing for ZC #3	15	10-Jul-17	28-Jul-17	27	26-Jun-17	17-Jul-17																												
T.ITC.TCS-001.1050	Site Acceptance Testing for ZC #2	15	20-Feb-18	12-Mar-18	-85	25-Sep-17	16-Oct-17																												
T.ITC.TCS-001.1060	Site Acceptance Testing for ZC #1	15	01-Nov-17	21-Nov-17	-7	01-Nov-17	21-Nov-17																												
T.ITC.TCS-001.1063	Verify TSCC Integration	20	27-Feb-18	26-Mar-18	-72	22-Nov-17	19-Dec-17																												
T.ITC.TCS-001.1090	Systems Integration Testing for Train Control System	90	15-Dec-17	26-Apr-18	-69	30-Aug-17	10-Jan-18																												
T.ITC.TCS-001.1095	TSCC communications failure tests (includes TSCC to BCC transfer)	5	11-Apr-18	17-Apr-18	-57	08-Jan-18	12-Jan-18																												
T.ITC.TCS-001.1100	ATO Tuning	265	07-Mar-17	26-Mar-18	18	28-Feb-17	19-Mar-18																												
Control Centre - Zone Controllers		316	27-Jan-17	01-May-18	-65	22-Dec-16	12-Jan-18																												
T.ITC.CON-001.1000	Zone Controller (4) Available for integration	0	27-Jan-17		23	22-Dec-16																													
T.ITC.CON-001.1010	Integration & Testing of Zone 4 to the Control Centre	45	02-Mar-17	04-May-17	0	31-Jan-17	04-Apr-17																												
T.ITC.CON-001.1020	Zone Controller (3) Available for integration	0	31-Jul-17		30	18-Jul-17																													
T.ITC.CON-001.1030	Integration & Testing of Zone 3 to the Control Centre	45	31-Jul-17	03-Oct-17	30	18-Jul-17	20-Sep-17																												
T.ITC.CON-001.1040	Zone Controller (2) Available for integration	0	13-Mar-18		-85	17-Oct-17																													
T.ITC.CON-001.1050	Integration & Testing of Zone 2 to the Control Centre	35	13-Mar-18	01-May-18	-85	17-Oct-17	04-Dec-17																												
T.ITC.CON-001.1060	Zone Controller (1) Available for integration	0	22-Nov-17		8	22-Nov-17																													
T.ITC.CON-001.1070	Integration & Testing of Zone 1 to the Control Centre	35	22-Nov-17	12-Jan-18	8	22-Nov-17	12-Jan-18																												
T.ITC.CON-001.1080	Transportation Service Control Center Available	0		01-May-18	-65																														
Vehicles Testing		264	27-Jan-17	14-Feb-18	0	28-Feb-17	14-Feb-18																												
Vehicle Dynamic - Integration Testing for Onboard Equipment		245	27-Jan-17	16-Jan-18	0	28-Feb-17	16-Jan-18																												
V-H-1000	Dynamic PICO vehicle #1	15	27-Jan-17	16-Feb-17	0	10-Mar-17	30-Mar-17																												
V-H-1010	Dynamic PICO vehicle #2	11	17-Feb-17	06-Mar-17	0	12-May-17	29-May-17																												
V-H-1030	Dynamic PICO vehicle #3	5	05-Jul-17	11-Jul-17	0	28-Mar-17	03-Apr-17																												
V-H-1040	Dynamic PICO vehicle #4	5	12-Jul-17	18-Jul-17	0	01-May-17	05-May-17																												
V-H-1050	Dynamic PICO vehicle #5	5	07-Mar-17	13-Mar-17	0	28-Feb-17	06-Mar-17																												
V-H-1060	Dynamic PICO vehicle #6	5	21-Mar-17	27-Mar-17	0	21-Mar-17	27-Mar-17																												

Baseline : Revision 2.2 - LRT-20
TASK filters: Filter Activities Completed More Than A Month Ago, HD, Level 3 Activities.

	Remaining LOE		Actual Work		Milestone		Critical Work
	Actual LOE		Baseline Milestone		Before Sink Hole Dates		
	Remaining Work		Last Month Status		Rev 2.3 (Apr.2016)		

Date	Revision	Checked	Approved
21-Jan-15	Rev.2.1	OLRT	-
21-Jul-15	Rev.2.2	OLRT	RIO
21-Apr-16	Rev.2.3	OLRT	

